Construction work of Habib Ganj Railway Station

1066. SHRI RAGHAVJI: Will the Minister of RAILWAYS be pleased to state:

(a) the total construction work at Habib Ganj Railway Station of Central Railway and by when it is likely to be completed; and

(b) whether it is a fact that Platform no. I has still not been made operational, stating the reasons for this delay?

THE MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI DIGVIJAY SINGH): (a) The station has since been commissioned. A few residual works are in progress which are detailed in the attached statement. (*see* below)

(b) Platform No. 1 will become operational once the construction of washable apron on the platform line is completed. The target date for this work is 15.01.2000.

Statement

The following works remain to be completed at Habib Ganj station. The present progress and expected date of completion is shown against each.

S. No.	Year of sanction	Name of work	Anticipated cost (in lacs of Rs.)	Target date	% progress	Remarks
!.	97-98	Provision of concrete washable apron on PF No. 1	3233	15.1.2000	85%	Apron work completed. Only central drain work is left.
2.	98-99	Proposed RCC under ground tank of 4.5 lacs ltrs.	1000	30.4.2000	5%	Works in progress
3.	98-99	Proposed improvement of water supply at station	1000	30.4.2000	25%	Works in progress
4.	99-2000	Extension of PF No. 5 & shed over it to start train operation	4[illegible]	30.4.2000	30%	Works in progress
5.	99-2000	Proposed carriage watering arrangement in PF No. 1 & 5	2430	30.4.2000	30%	Works in progress